

## PERCOLATION TEST RESULTS

TEST NUMBER P-1

PROJECT NAME:

DATE OF TEST:

10/26/2006

No.:

PROJECT LOCATION:

APN

Clark County, Nevada

TEST LOCATION:

See Site Plan

TEST PERFORMED BY:

REVIEWED BY:

REGISTRATION NO.:

TEST DATA

HOLE DIAMETER (INCHES): 6

TEST DEPTH (FEET): 3

TIME OF PRESOAKING (HOURS): 24

DEPTH OF WATER IN HOLE

AT START OF TEST (INCHES): 6

TIME OF READING	TIME DIFFERENCE (MINUTES) (1)	DEPTH TO WATER (INCHES)	DEPTH DIFFERENCE (INCHES) (2)	PERCOLATION RATE (MINUTES/INCH) (1) + (2)	COMMENTS
1215	0	30	--	--	Start test
1245	30	33 1/4	3 1/4	9.2	
1246	0	30	--	--	Refill hole
1316	30	32 7/8	2 7/8	10.4	
1317	0	30	--	--	Refill hole
1347	30	33	3	10.0	
1348	0	30	--	--	Refill hole
1418	30	32 7/8	2 7/8	10.4	End test



SOIL DATA

DESCRIPTION OF SOILS ENCOUNTERED TO A MINIMUM DEPTH OF EIGHT (8) FEET OR TO A MINIMUM OF FIVE (5) FEET BELOW BOTTOM OF PLANNED LEACH FIELD. INCLUDE DESCRIPTION IN TERMS OF UNIFIED SOIL CLASSIFICATION SYSTEM AND ALSO INFORMATION ON WATER IF ANY:

*11 min / in*  
*perc*  
*pass*  
*1/24/07*  
*off*

SEE BORING LOG B-3

SITE PLAN  
PERCOLATION TESTING  
COMMERCIAL DEVELOPMENT  
NORTHEAST CORNER OF                      STREET AND                      AVENUE  
APN  
CLARK COUNTY, NEVADA



CLIENT:

NO.: